

# PROJECT TIMELINE

## REHABILITATION OF THE ASHFORD AVENUE BRIDGE

RB01Q – RB03K - RB03R – PIN 8760.92

**Ashford Avenue Bridge over I-87, Saw Mill River Parkway, Saw Mill River and  
South County Trailway and the Northbound Entrance and Exit Ramps for the Saw Mill River Parkway  
(BINs 5348380 & 534838A) – Villages of Dobbs-Ferry and Ardsley, Westchester County, New York**

Number	Step	Date
1	Preliminary Engineering Commencement	July 30, 2009
2	In Depth Inspection Report Completion	April 1, 2010
3	Initial Project Proposal (IPP) Approval by NYSDOT	June 10, 2010
4	Conceptual Approval of Preferred Alternative (Superstructure Replacement)	September 22, 2011
5	Project Kickoff Meeting with NYSDOT	October 25, 2011
6	Required Public Information Meeting	May 16, 2012
7	Submission of Draft Design Approval (DAD) Document to NYSDOT	July 5, 2012
8	Receipt of Comments from NYSDOT on 1st Draft DAD	July 18, 2012
9	Initial Contact with affected Property Owners (Temporary Easements)	October 18, 2012
10	Resubmission of DAD (2nd Draft)	October 22, 2012
11	Receipt of Comments from NYSDOT on 2nd Draft DAD	November 8, 2012
12	Resubmission of DAD (3rd Draft) & initial Conceptual Stage Relocation Plan	December 17, 2012
13	Receipt of Comments from NYSDOT on 3rd Draft DAD and Conceptual Stage Relocation Plan	February 5, 2013
14	Resubmission of Conceptual Stage Relocation Plan to NYSDOT LPU	March 1, 2013
15	Submission (for 3/11 Meeting) of Legislation to Board of Legislators (BOL) to Hold EDPL Hearing	March 1, 2013
16	Approval of Conceptual Stage Relocation Plan by NYSDOT LPU	April 1, 2013
17	Board of Legislators Sets EDPL Public Hearing Date of May 20, 2013	April 15, 2013
18	EDPL Public Hearing Advertisement & Notification to Owners	April 22, 2013
19	EDPL Public Hearing (must be held by the BOL)	May 20, 2013
20	Close of EDPL Public Comment Period	June 3, 2013
21	Submit Legislation for Findings of EDPL Hearing for June 17, BOL Meeting	June 7, 2013
22	60% Plan Submission (include NYSDOT for Acquisition Stage Relocation Reviews)	July 1, 2013
23	Approval of EDPL Findings Statement by the BOL (must be published w/in 90 days after Hearing)	July 15, 2013
24	Publication of Findings Statement & Notification of Property Owners	August 1, 2013
25	Submission of Final DAD	August 15, 2013
26	NEPA Concurrence from FHWA	September 15, 2013
27	Design Approval Memo Submission	October 1, 2013
28	Authorization to Proceed to Detailed Design by NYSDOT	October 15, 2013
29	Acquisition Stage Relocation Plan Submission to NYSDOT	October 15, 2013
30	Submission of Just Compensation Legislation to the Board of Legislators (for 10/28 Mtg)	October 18, 2013
31	Approval of Just Compensation Legislation by the Board of Legislators	November 25, 2013
32	Advance Detail Plan (ADP - 90%) Submission to NYSDOT	October 15, 2013
33	Submission of Draft Temporary Easement Agreements to NYSDOT	November 1, 2013
34	Receipt of Comments from NYSDOT on ADP Submission	December 1, 2013
35	Approval of Draft Temporary Easement Agreements to NYSDOT	December 15, 2014
36	Authorization from NYSDOT to proceed to the ROW Acquisition Stage	December 31, 2013
37	Presentation of Offers to Property Owners	January 2, 2014
38	Presentation of Offer to Relocatee	January 2, 2014
39	Draft Utility Agreement with Verizon	February 1, 2014
40	Acceptance of Offers by Property Owners & Relocatee	April 1, 2014
41	Pre-PS&E Submission (99% Plans, Specifications & Estimate) to NYSDOT	April 1, 2014
42	Approval of Construction Bonds (RB01Q, RB03K & RB03R) by the Board of Legislators	April 15, 2014
43	Execute Utility Agreement with Verizon (conduit under Norht Sidewalk)	May 1, 2014
44	Closings and Filing of Temporary Easements with the County Clerk	June 1, 2014
45	Submission of PS&E (100% Plans, Specifications & Estimate) to NYSDOT	July 1, 2014
46	ROW Clearance issued by NYSDOT	July 15, 2014
47	Execution of State/Local Agreement for Construction Funds (BAC Resolution needed prior)	July 15, 2014
48	Obligation of Federal Funds	September 1, 2014
49	Authorization to Proceed to the Construction Phase from NYSDOT	September 15, 2014
50	Advertisement	November 1, 2014
51	Project Letting (Bids Due)	December 15, 2014
52	Construction Start	March 1, 2015
53	Construction Completion	November 30, 2017

 ROW Related Activities