



MINUTES

Ardsley Village Board of Trustees

8:00 PM - Tuesday, January 17, 2023

In-Person 507 Ashford Avenue

Present: Mayor	Nancy Kaboolian
Deputy Mayor/Trustee	Andy DiJusto
Trustee	Asha Bencosme
Trustee	Steve Edelstein
Trustee	Craig Weitz
Village Manager	Joseph Cerretani
Village Clerk	Ann Marie Rocco
Village Attorney	Robert J. Ponzini

Absent:

1. PLEDGE OF ALLEGIANCE The Regular Meeting of the Village of Ardsley Board of Trustees was held on January 17, 2023 at Village Hall, Court Facility, 507 Ashford Avenue, Ardsley, NY 10502.

Mayor Kaboolian called to order the Regular Meeting at 8:00 p.m.

Members Present: Mayor Nancy Kaboolian

Deputy Mayor/Trustee Andy DiJusto

Trustee Asha Bencosme

Trustee Steve Edelstein

Trustee Craig Weitz

Also present were: Village Manager, Joseph Cerretani, Village Attorney, Robert Ponzini, Police Chief Anthony Piccolino and Village Clerk, Ann Marie Rocco.

CONTINUATION OF PUBLIC HEARING To Discuss Request to hold an Outdoor Event Sponsored by Boar's Head Provisions at Ardsley Market Fresh 645 Saw Mill River Road

1. Mayor Kaboolian opened the continuation Public Hearing at 8:01 p.m. in the matter of holding an outdoor event sponsored by Boar's Head Provisions at Ardsley Market Fresh at 645 Saw Mill River Road.

No one was present to speak on this matter.

All members of the Board were in agreement to continue this public hearing at the next meeting of February 6, 2023.

Moved by Trustee DiJusto, Seconded by Trustee Weitz and passed unanimously.

RESOLVED, that the Public Hearing in the matter of holding an outdoor event sponsored by Boar's Head Provisions at Ardsley Market Fresh at 645 Saw Mill River Road be continued to the February 6, 2023 Board Meeting at 8:05 p.m.

Carried by the following votes: 5-0-0

Ayes: Mayor Kaboolian, Trustee DiJusto, Trustee Weitz, Trustee Bencosme & Trustee Edelstein

Nays: None

Abstained: None

SPECIAL PRESENTATION- AUDIT PRESENTATION PKF O'Connor Davies, LLP Mr. Alan Kassay

1. Mr. Kassay explained in detail the year end May 31, 2022 Audit/Financial Statement to the Mayor and the Board of Trustees.

Mr. Kassay advised the Board that based on the audit the Village is in good financial position.

Mayor Kaboolian thanked Village Treasurer, Leslie Tillotson for all the hard work that went into putting this budget together.

2. APPROVAL OF MINUTES:

- 2.1 January 3, 2023 Board of Trustees Regular Meeting Minutes

Moved by Trustee Weitz, Seconded by Trustee DiJusto and passed unanimously.

RESOLVED, that the Village Board of the Village of Ardsley hereby approves the minutes of the Regular Meeting of January 3, 2023 as submitted.

Carried by the following votes: 4-0-1

Ayes: Mayor Kaboolian, Trustee DiJusto, Trustee Weitz & Trustee Bencosme

Nays: None
Abstained: Trustee Edelstein

3. DEPARTMENT REPORTS

1. LEGAL

1.a Village Attorney, Robert Ponzini stated that he had nothing to report.

2. MANAGER

2.a Village Manager, Joseph Cerretani read the the following report:

1. **DEPARTMENT UPDATES:** Beginning with tonight's meeting, we will begin to have all departments present on a quarterly basis, with the exception of police, who will continue to be presented on a monthly basis. DPW and Building Department will be presenting this evening, and David will be providing updates concerning the DPW items on which that I usually provide updates.
2. **PEDESTRIAN SAFETY:** We have hired a second crossing guard who will begin next week and I have notified the school district about the appointment. We are hopeful that this will increase pedestrian safety in the community. We have also taken steps to install speed/radar signs on Heatherdell Road, and we're working on getting pricing for additional units for Ashford Avenue.
3. **OVERNIGHT PARKING PERMITS:** Residents are reminded to renew their overnight parking permits for 2023 with the Police Desk. For applications and information, kindly telephone the Police Desk at 693-1700.
4. **ALARM PERMITS:** Residents are reminded to renew their alarm permits for 2023 with the Village Clerk. Any questions, please contact the Village Clerk at 914-693-1550.
5. **SCHOOL TAX:** Village residents are reminded that the second installment of the School tax is due by Monday, January 31st, 2023. For those of you who like to pay in person at the last minute, please remember NOT to bring your payments to Ardsley Village Hall. Bring them directly to Greenburgh Town Hall which is located at 177 Hillside Avenue. Should you have any questions, please telephone the Town of Greenburgh Tax Receiver's Office at 914 -989-1550.

6. **2023-2024 BUDGET:** The budget process has begun! I have given the department heads their budget request packets and we are all beginning to work through these and get estimates put together on capital items.

3. ABSTRACT REPORT

3.a January 17, 2023 Abstract Report

Village Treasurer, Leslie Tillotson read the January 17, 2023 Abstract Report as follows: From the General Fund: \$321,296.50 from the Trust & Agency Fund: \$574.30 from the Capital Fund: \$528,970.17, and from the Sewer Fund: \$55,933.51

Moved by Trustee Bencosme, Seconded by Trustee Edelstein and passed unanimously.

RESOLVED, that the Village Board of the Village of Ardsley hereby authorizes the Village Treasurer to make the following payments: From the General Fund: \$321,296.50 from the Trust & Agency Fund: \$574.30, from the Capital Fund: \$528,970.17 and from the Sewer Fund:\$55,933.51.

Carried by the following votes: 5-0-0

Ayes: Nancy Kaboolian, Trustee DiJusto, Trustee Weitz, Trustee Bencosme & Trustee Edelstein

Nays: None

Abstained: None

4. BUILDING

4.a Building Inspector, Larry Tomasso provided the Board with a summary of the following project:

- Gas Station has completed the planning review. They are going to the Architectural Review Board within the next month or two to complete their review.
- 3 American Legion Drive is making progress, the foundation is in for the addition at the rear of the building.
- 701 Saw Mill River Road-there has not been any activity so we will be begin enforcement proceedings since the grace period has ended.
- 800 Saw Mill River Road-by the end of this year they will be fully occupied.
- New construction regarding the 13- lot subdivision on Cross Road has stalled due to financial reasons.
- Two lot subdivision on Ridge Road that was approved and they are in the process of trying to sell it.
- The four lot subdivision on Fairmont Ave. should be wrapped up by the summer.
- There is a new house under construction at 33 Judson and 13 Dellwood and they should be completed by the summer.
- Planning Board just approved a new site plan on 182 Heatherdell Rd.

- 774 Saw Mill River Rd. Board declared lead agency.
- Three lot subdivision on 26 Lincoln Ave. that has been approved.
- We are in the process of upgrading our Building Department software.

Mayor Kaboolian accepted the Building Department Report for December 2022 under submission

December 2022 Building Department Report:

10 Building permits
 10 Application fees
 11 Certificates of Occupancy
 9 Plumbing permits
 11 Electrical permits
 4 Title Searches
 2 Miscellaneous
Total received - \$17,120.50

Other activities:

81 Building inspections
 4 Zoning inspections
 3 Fire Inspections
 2 Violations
 2 Warnings
 0 Appearance Tickets

5. DEPARTMENT OF PUBLIC WORKS

- 5.a Highway Foreman, David DiGregorio-December 2022 Department of Public Works Report read the following report:

Curbing project

Curb work has been completed for 2022, and will resume again in the spring. One side of Lincoln Avenue and small section of Taft Lane was completed to date. Work will resume in the spring on the remaining streets and full restoration to follow.

Sewer Line cleaning/camera work

Contractor is approximately 80% done with jetting and camera work. No major issues have been discovered. We have identified many buried manholes, which public works will start uncover raise to grade.

New Sewer Jet Truck

New sewer truck has been delivered Highway personnel has been trained on operating and maintaining the new truck.

Public works has been clearing and grubbing main entrances to Village at Ashford Ave and Heatherdell Rd. from the Greenburgh side. Come spring we would like to plant trees, shrubs and grass at these locations.

Misc...

Street sign replacement is ongoing though out the Village. We are approximately 70% completed with this project.

The new e-waste/metal scheduling calendar has been getting a better response and many residents are starting to use it.

New Highway Garage

Site work continues with the good weather we have been having. Foundations for the new building is being installed. Building has been ordered and will be delivered by the end of April or beginning of May 2023. I have been involved daily with all aspects of the construction and happy to report that work is on schedule to date. We have incurred some delays on materials, but it seems to be getting better monthly.

[Village of Ardsley New Public Works Facility Data](#)

6. POLICE

6.a December 2022 Police Department Report

Police Chief, Anthony Piccolino read the following December 2022 Police Department Report:

Property lost or stolen -\$6,781.65
Property Recovered---- \$0.00
Court fines and fees --- \$74,305.00
Alarm fines and fees--- \$6,505.00
Meter collection-----\$1,354.65
Traffic Accidents-----16
Arrests----- 1
Calls for service-----286
Investigations-----10
Impounded vehicles----- 0
UTT summonses issued---- 3
Parking summonses issued- 4
Appearance tickets issued---1
Total summonses issued----- 8

For monthly statistics, please visit the Police Department webpage [HERE](#).

December Events 2022

Training Total training of the month of November -168 hrs. which consisted of training in Taser, Baton, active shooter and anti-trafficking Legal updates, Computer RMS, Lidar, Radar and Breath Analysis operator.

Community Policing

Community Policing officers conducted the following events:

- Passenger safety seat unit-installed 6 child seats and issued 0
- Assisted with lock down drills at the Middle & Concord Rd Schools.
- Attended 8 hours of training on updated legislation for Juvenile Delinquents.
- Participated in a meeting with the Westchester County Youth Officers Association
- Along with Ardsley Recreation and Fire Department we sponsored the Tree Lighting event and assisted in handing out gifts to the children.
- We conducted a presentation on safety and stranger danger for the Ardsley Daisy troops.
- Participated in the Blue Santa event for the Maria Ferrari Children's Hospital
- Conducted a Toys for Tots collection drive given to families in need.
- Attended the Concord Road safety meeting.
- With the assistance of the Ardsley American Legion Veterans, we conducted a gift card collection for families in need.
- Along with the Ardsley recreation and Fire department we sponsored the Senior Citizen holiday luncheon and also purchased food and gifts.


Community Information

The department maintains a key file and dark house list. If you plan to be away and would like an officer to check your house, call the police department at 914-693-1700 and provide the necessary information. You may also leave a key on file at the station in the event of an emergency.

I will continue to advise residents to please lock your vehicles and remove the key fob. Several vehicles have been stolen throughout the county as well as in this village. All the vehicles that were stolen in this village could have been prevented if it was locked and the key fob removed. In one case, the vehicle was left running in our business district.

It's that time of the year when scammers target innocent people. Never give your personal information to anyone. Keep in mind that your banking institutions already have your information and there is no reason for anyone to ask for it. If you have any questions, please contact our department BEFORE you take any further actions.

Coronavirus 2019



Today, CDC is streamlining its COVID-19 guidance to help people better understand their risk, how to protect themselves and others, what actions to take if exposed to COVID-19, and what actions to take if they are sick or test positive for the virus. COVID-19 continues to circulate globally, however, with so many tools available to us for reducing COVID-19 severity, there is significantly less risk of severe illness, hospitalization and death compared to earlier in the pandemic. “We’re in a stronger place today as a nation, with more tools—like vaccination, boosters, and treatments—to protect ourselves, and our communities, from severe illness from COVID-19,” said Greta Massetti, PhD, MPH, MMWR author. “We also have a better understanding of how to protect people from being exposed to the virus, like wearing high-quality masks, testing, and improved ventilation. This guidance acknowledges that the pandemic is not over, but also helps us move to a point where COVID-19 no longer severely disrupts our daily lives.” In support of this update CDC is:

- Continuing to promote the importance of being up to date with vaccination to protect people against serious illness, hospitalization, and death. Protection provided by the current vaccine against symptomatic infection and transmission is less than that against severe disease and diminishes over time, especially against the currently circulating variants. For this reason, it is important to stay up to date, especially as new vaccines become available.
- Updating its guidance for people who are not up to date on COVID-19 vaccines on what to do if exposed to someone with COVID-19. This is consistent with the existing guidance for people who are up to date on COVID-19 vaccines.
- Recommending that instead of quarantining if you were exposed to COVID-19, you wear a high-quality mask for 10 days and get tested on day 5.
- Reiterating that regardless of vaccination status, you should isolate from others when you have COVID-19. You should also isolate if you are sick and suspect that you have COVID-19 but do not yet have test results.
 - If your results are positive, follow CDC’s full isolation recommendations.
 - If your results are negative, you can end your isolation.
- Recommending that if you test positive for COVID-19, you stay home for at least 5 days and isolate from others in your home. You are likely most infectious during these first 5 days. Wear a high-quality mask when you must be around others at home and in public.

If after 5 days you are fever-free for 24 hours without the use of medication, and your symptoms are improving, or you never had symptoms, you may end isolation after day 5.

- o Regardless of when you end isolation, avoid being around people who are more likely to get very sick from COVID-19 until at least day 11.

- o You should wear a high-quality mask through day 10.

- Recommending that if you had moderate illness (if you experienced shortness of breath or had difficulty breathing) or severe illness (you were hospitalized) due to COVID-19 or you have a weakened immune system, you need to isolate through day

- Recommending that if you had severe illness or have a weakened immune system, consult your doctor before ending isolation. Ending isolation without a viral test may not be an option for you. If you are unsure if your symptoms are moderate or severe or if you have a weakened immune system, talk to a healthcare provider for further guidance.

- Clarifying that after you have ended isolation, if your COVID-19 symptoms worsen, restart your isolation at day 0. Talk to a healthcare provider if you have questions about your symptoms or when to end isolation.

- Recommending screening testing of asymptomatic people without known exposures will no longer be recommended in most community settings.

- Emphasizing that physical distance is just one component of how to protect yourself and others. It is important to consider the risk in a particular setting, including local COVID-19 Community Levels and the important role of ventilation, when assessing the need to maintain physical distance. Actions to take will continue to be informed by the COVID-19 Community Levels, launched in February. CDC will continue to focus efforts on preventing severe illness and post-COVID conditions, while ensuring everyone have the information and tools, they need to lower their risk. This updated guidance is intended to apply to community settings. In the coming weeks CDC will work to align stand-alone guidance documents, such as those for healthcare settings, congregate settings at higher risk of transmission, and travel, with today's update.

7. MAYOR'S ANNOUNCEMENTS

Mayor Kaboolian announced the following:

- Thanked the Police Chief and Village Manager for working hard to hire a new Crossing Guard.
- The Ardsley Public Library has a Board opening. If interested, please contact Stephanie Bonney at sbonney@wlsmail.org
- Attended African/Americans Men's Martin Luther King event on Monday. Thanked George Manone and his wife Janet for inviting her.

8. COMMITTEE & BOARD REPORTS

8.a Trustee DiJusto announced the following:

- Thanked the Police Chief & Village Manager for hiring a Crossing Guard so quickly.

- The TPPCS Committee will be presenting again to discuss Safety in the upcoming month.
- Attended the Recreation Commission meeting.

Trustee Weitz did not have anything to report.

Trustee Bencosme announced the following:

- Climate Advisory Committee will be have their next meeting on Thursday, February 2nd via Zoom. Zoom link & Agenda will be posted on the website calendar.

Trustee Edelstein announced the following:

- Lunar New Year Event will be on Jan 21st from 12:30 pm- 3:00 pm. Event begins at the Library followed by games and music at the Community Center.
- Letting go of the lawn presentation will be on January 18th 7:30 pm via Zoom
- International Holocaust Remembrance Event will be on February 1st from 4:00 pm. There are two locations: Ardsley High School and Village Community Center.
- Organic & Awesome Lawns presentation via Zoom on February 16th at 7:00 pm

4. OLD BUSINESS:

5. NEW BUSINESS:

5.1 Consider a Resolution Promoting Police Officer Victor Bonadonna to Sergeant

Moved by Trustee Edelstein, Seconded by Trustee Bencosme and passed unanimously.

RESOLVED, that the Village Board of the Village of Ardsley hereby promotes Police Officer Victor Bonadonna to the position of Sergeant, at the annual salary of \$140,082.00, effective February 1, 2023;

BE IT FURTHER RESOLVED, that in accordance with the civil service rules of the Westchester County Department of Human Resources such appointment is subject to a probationary period of not less than 12 and not more than 52 weeks.

Carried by the following votes: 5-0-0

Ayes: Nancy Kaboolian, Trustee DiJusto, Trustee Weitz, Trustee Bencosme & Trustee Edelstein

Nays: None

Abstained: None

5.2 Consider a Resolution Promoting Sergeant Daniel Watson to Lieutenant

Moved by Trustee DiJusto, Seconded by Trustee Weitz and passed unanimously.

RESOLVED, that the Village Board of the Village of Ardsley hereby promotes Sergeant Daniel Watson to the position of Lieutenant, at the annual salary of \$156,627.00, effective February 1, 2023;

BE IT FURTHER RESOLVED, that in accordance with the civil service rules of the Westchester County Department of Human Resources such appointment is subject to a probationary period of not less than 12 and not more than 52 weeks.

Carried by the following votes: 5-0-0

Ayes: Nancy Kaboolian, Trustee DiJusto, Trustee Weitz, Trustee Bencosme & Trustee Edelstein

Nays: None

Abstained: None

5.3 Consider a Resolution to Authorize the Village Mayor to Sign a Stipulation Agreement Between the Village of Ardsley and Police Benevolent Association

Moved by Trustee Weitz, Seconded by Trustee DiJusto and passed unanimously.

WHEREAS, the Village of Ardsley (“Village”) and Ardsley Policemen’s Benevolent Association, Inc. (“PBA”) are parties to a collective bargaining agreement for the period June 1, 2019 – May 31, 2021(“CBA”); and

WHEREAS, the Village and PBA have held additional discussions and arrived at a new Stipulation of Agreement (“Stipulation”) dated January 13, 2023, which modifies the CBA to provide a health insurance buyout payment for eligible bargaining unit retirees, and which further modifies the CBA’s health insurance buyout payment schedule for eligible active bargaining unit members and eligible retirees.

NOW, THEREFORE, BE IT RESOLVED that the Village Board of Trustees hereby approves and ratifies the attached Stipulation as executed by the Village and PBA, including all terms set forth therein.

BE IT FURTHER RESOLVED that the Village Mayor is hereby authorized to execute a future collective bargaining agreement consistent with the terms of the CBA and the Stipulation when such document has been prepared and finalized.

Carried by the following votes: 5-0-0

Ayes: Nancy Kaboolian, Trustee DiJusto, Trustee Weitz, Trustee Bencosme & Trustee Edelstein

Nays: None

Abstained: None

6. VISITORS

7. CALL FOR EXECUTIVE SESSION-LEGAL MATTERS

8. ADJOURNMENT OF MEETING

8.1 Adjournment

Moved by Trustee Bencosme, Seconded by Trustee Edelstein and passed unanimously.

RESOLVED, that the Village Board of the Village of Ardsley Hereby adjourns the regular meeting of Tuesday, January 17, 2023 at 9:14 p.m. to enter into Executive Session-Legal Matters.

Carried by the following votes: 5-0-0

Ayes: Nancy Kaboolian, Trustee DiJusto, Trustee Weitz, Trustee Bencosme & Trustee Edelstein

Nays: None

Abstained: None

9. UPCOMING EVENTS AND MEETINGS January 17th Board of Architectural Review Meeting 8:00 pm

January 18th Senior Citizen Lunch at Castle Royale 12:00 pm

January 18th Homework Helpers 3:00 pm

January 18th Letting Go of the Lawn: Rewilding a suburban yard Part 2- 7:30 pm

January 20th Middle School Hangout 3:00 pm

January 21st Lunar New Year Event 12:00 pm

January 24th Medicare Seminar at the Library 11:00 am

January 25th Senior Citizen Breakfast 12:00 pm

January 25th Homework Helpers 3:00 pm

January 25th Zoning Board Meeting 8:00 pm

January 26th Drawing in the style of Matisse 6:30 pm

January 26th Library Board Meeting 7:30 pm

January 27th Middle School Hangout 3:00 pm

February 1st Homework Helpers 3:00 pm

February 1st International Holocaust Remembrance Event 4:00 pm

February 2nd Climate Action Committee Meeting 7:00 pm

February 3rd Middle School Hangout 3:00 pm

10. NEXT BOARD MEETING: February 6, 2023 Board of Trustees Regular Meeting
February 8, 2023 Board of Trustees Work Session

Village Clerk, Ann Marie Rocco

Date:

VILLAGE OF ARDSLEY NEW PUBLIC WORKS FACILITY - VAPWF-BASE-R1										APS CONTRACTING, INC.										Data Date - 07-Jun-2024																
Activity ID	Activity Name	Origl Dur	Duration %	Room Start	Finish	Total	CR 3, 2022	CR 4, 2022	CR 1, 2023	CR 2, 2023	CR 3, 2023	CR 4, 2023	CR 1, 2024	CR 2, 2024	CR 3, 2024	CR 4, 2024																				
01000.MIL	MILESTONES - NOTICE OF AWARD	0	0%	07-Jun-2022		-73																														
01010.MIL	MILESTONES - NOTICE TO PROCEED	0	0%	08-Jul-2022	22-Jul-2022	-73																														
03200.A	PREPARE / SUBMIT - CONC REINFORCEMENT SHOP DWGS	10	0%	11-Jul-2022	16-Nov-2022	-73																														
13420.A	PREPARE / SUBMIT - PEMB SHOP DWGS	80	0%	25-Jul-2022	02-Dec-2022	-73																														
13420.B	REVIEW / APPROVE - PEMB SHOP DWGS	10	0%	17-Nov-2022	02-Dec-2022	-73																														
12356.MIL	MILESTONES - COMPLETE SUBMITTALS	0	0%	0		-73																														
13420.D	FAB / DELIVER - PEMB	90	0%	05-Dec-2022	13-Apr-2023	-73																														
13421.A	STRU COLUMNS / BEAMS / GIRTS & PURLINS - PEMB - Area "A"	10	0%	14-Apr-2023	27-Apr-2023	-73																														
13422.A	ROOF PANELS / TRIM / INSULATION - PEMB - Area "A"	6	0%	6-28-Apr-2023	05-May-2023	-73																														
13423.A	WALL PANELS / TRIM / INSULATION - PEMB - Area "A"	5	0%	5-08-May-2023	12-May-2023	-73																														
07271.A	VAPOR BARRIER - Ext - Area "A"	5	0%	5-11-May-2023	17-May-2023	-73																														
04220.A	CMU VENEER - Ext - Area "A"	15	0%	5-18-May-2023	24-May-2023	-73																														
06100.A	ROUGH CARPENTRY / BLOCKING - Ext - Area "A"	5	0%	15-25-May-2023	15-Jun-2023	-73																														
08112.A	HIM DOORS & FRAMES - EXT - Area "A"	8	0%	5-20-Jun-2023	26-Jun-2023	-73																														
08512.A	ALUM WINDOWS - EXT - Area "A"	8	0%	8-05-Jul-2023	14-Jul-2023	-73																														
08512.B	ALUM STORE FRONTS - EXT - Area "B"	5	0%	5-10-Jul-2023	14-Jul-2023	-73																														
08300.A	GLAZING - Ext - Area "A"	5	0%	5-10-Jul-2023	14-Jul-2023	-73																														
08300.A	GLAZING - Ext - Area "A"	5	0%	5-17-Jul-2023	21-Jul-2023	-73																														
08422.B	ALUM STORE FRONTS - Ext - Area "B"	5	0%	5-17-Jul-2023	21-Jul-2023	-73																														
08300.B	GLAZING - Ext - Area "B"	0	0%	0		-73																														
01030.MIL	MILESTONES - BLDG DRY-IN	0	0%	24-Jul-2023	04-Aug-2023	-73																														
09221.A	METAL STUD FRAMING - Area "A"	10	0%	15-31-Jul-2023	18-Aug-2023	-73																														
21131.A	FIRE SPRINKLER ROUGH-IN - Area "A"	10	0%	10-07-Aug-2023	18-Aug-2023	-73																														
23311.A	HVAC DUCT ROUGH-IN - Area "A"	15	0%	15-07-Aug-2023	25-Aug-2023	-73																														
09221.B	METAL STUD FRAMING - Area "B"	10	0%	10-14-Aug-2023	25-Aug-2023	-73																														
23322.A	HVAC CONDENSING BOILERS - Area "A"	15	0%	15-14-Aug-2023	01-Sep-2023	-73																														
21131.B	FIRE SPRINKLER ROUGH-IN - Area "B"	15	0%	15-14-Aug-2023	01-Sep-2023	-73																														
23805.A	HVAC EQUIP - Area "A"	10	0%	15-21-Aug-2023	01-Sep-2023	-73																														
23311.B	HVAC DUCT ROUGH-IN - Area "B"	10	0%	10-28-Aug-2023	11-Sep-2023	-73																														
22700.A	NATURAL GAS SYS ROUGH-IN - Area "A"	5	0%	10-28-Aug-2023	11-Sep-2023	-73																														
23054.A	HVAC CONTROLS ROUGH-IN - Area "A"	15	0%	15-05-Sep-2023	25-Sep-2023	-73																														
23805.B	HVAC EQUIP - Area "B"	3	0%	12-Sep-2023	14-Sep-2023	-73																														
01700.A	INSPECT ROUGH-IN - Area "A"	10	0%	10-12-Sep-2023	25-Sep-2023	-73																														
23321.B	HVAC PIPING - Area "B"	10	0%	10-12-Sep-2023	25-Sep-2023	-73																														
22700.B	NATURAL GAS SYS ROUGH-IN - Area "B"	3	0%	15-Sep-2023	25-Sep-2023	-73																														
07210.A	INSULATION - Area "A"	10	0%	18-Sep-2023	29-Sep-2023	-73																														
09290.A	HANG / FINISH DRYWALL - Area "A"	10	0%	18-Sep-2023	29-Sep-2023	-73																														
Actual Work																	Critical Remending Work										Summary									
Reminding Work																	Mitigate																			
Page 1 of 2																																				
CRITICAL PATH - VAPWF-BASE-R1																																				

CRITICAL PATH - VAPWF-BASE-R1

Page 1 of 2

Activity Work
Reminding Work
Critical Reminding Work
Summary

VILLAGE OF ARDSLEY NEW PUBLIC WORKS FACILITY -VAPWF-BASE-R1										APS CONTRACTING, INC.										Data Date - 07-Jun-2022											
Activity ID	Activity Name	Orgl Durr	Duration %	Remt Start Durr	Finish	Total	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	2022	
23054.B	HVAC CONTROLS ROUGH-IN - Area "B"		5	19-Sep-2023	25-Sep-2023	-73																									
07700.B	INSPECT ROUGH-IN - Area "B"		3	26-Sep-2023	28-Sep-2023	-73																									
10441.A	FIRE EXTINGUISHER CABINETS - Area "A"		2	28-Sep-2023	29-Sep-2023	-73																									
07210.B	INSULATION - Area "B"		3	29-Sep-2023	03-Oct-2023	-73																									
08912.A	PAINT PRIME COAT - Area "A"		5	02-Oct-2023	06-Oct-2023	-73																									
08290.B	HANG / FINISH DRYWALL - Area "B"		10	10-Oct-2023	23-Oct-2023	-73																									
26512.A	ELEC LIGHTING OH FIXTURES - Area "A"		2	13-Oct-2023	16-Oct-2023	-73																									
10441.B	FIRE EXTINGUISHER CABINETS - Area "B"		5	17-Oct-2023	23-Oct-2023	-73																									
08912.B	PAINT PRIME COAT - Area "B"		5	24-Oct-2023	30-Oct-2023	-73																									
26513.B	ELEC LIGHTING OH FIXTURES - Area "B"		10	10-Oct-2023	14-Nov-2023	-73																									
23371.B	HVAC - GRILLS / TRIM / FINISHES - Area "B"		5	09-Nov-2023	16-Nov-2023	-73																									
23055.B	HVAC CONTROLS / TRIM - Area "B"		5	17-Nov-2023	27-Nov-2023	-73																									
23050.B	HVAC - EQUIP START-UP - Area "B"		5	20-Nov-2023	28-Nov-2023	-73																									
08931.B	SEAL CONC FLOORS - Area "B"		5	29-Nov-2023	05-Dec-2023	-73																									
08142.B	DOORS - Area "B"		5	06-Dec-2023	12-Dec-2023	-73																									
08913.B	FINAL PAINT - Area "B"		8	07-Dec-2023	18-Dec-2023	-73																									
22401.B	PLUMBING FIXTURES / TRIM - Area "B"		20	19-Dec-2023	18-Jan-2024	-73																									
07755.CPL	CONTRACTOR PUNCH-OUT		5	19-Jan-2024	25-Jan-2024	-73																									
07775.CPL	FINAL INSPECTIONS		1	25-Jan-2024	26-Jan-2024	-73																									
07780.CPL	CERTIFICATE OF OCCUPANCY		0			-73																									
07050.MIL	MILESTONES - SUBSTANTIAL COMPLETION		0			-73																									
07045.MIL	MILESTONES - PUBLIC WORKS BLDG COMPLETION		0			-73																									
07785.CPL	A/E INSPECTION		1	29-Jan-2024	26-Jan-2024	0																									
07790.CPL	CLOSE-OUT / FINAL PUNCH-OUT		20	30-Jan-2024	27-Feb-2024	0																									
07055.MIL	MILESTONES - FINAL COMPLETION		0			0																									

Actual Work

Reminding Work

Critical Reminding Work

Summary

Page 2 of 2

CRITICAL PATH - VAPWF-BASE-R1

VILLAGE OF ARDSLEY NEW PUBLIC WORKS FACILITY - VAPWF-BASE-R1										APS CONTRACTING, INC.		Data Date 07-Jun-2022											
Activity ID	Activity Name	Original Duration	% Complete	Remaining Start	Finish	Total	WBS	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J
VILLAGE OF ARDSLEY NEW PUBLIC WORKS FACILITY																							
MILESTONES																							
01000.MIL	MILESTONES - NOTICE OF AWARD	0	0%	0	07-Jun-2022	-73																	
01010.MIL	MILESTONES - NOTICE TO PROCEED	0	0%	0	08-Jul-2022	-73																	
12366.MIL	MILESTONES - COMPLETE SUBMITTALS	0	0%	0	02-Dec-2022	-73																	
01030.MIL	MILESTONES - BLDG DRY-IN	0	0%	0	21-Jul-2023	-73																	
01040.MIL	MILESTONES - SITEWORK COMPLETION	0	0%	0	11-Jan-2024	-64																	
01050.MIL	MILESTONES - SUBSTANTIAL COMPLETION	0	0%	0	26-Jan-2024*	-73																	
01045.MIL	MILESTONES - PUBLIC WORKS BLDG COMPLETION	0	0%	0	26-Jan-2024	-73																	
01055.MIL	MILESTONES - FINAL COMPLETION	0	0%	0	27-Feb-2024	0																	
PRE-CONSTRUCTION ACTIVITIES																							
01311.PC	PRE-CONSTRUCTION MEETING	1	0%	1	26-Jul-2022	26-Jul-2022	2																
PROCUREMENT																							
PREPARE / SUBMIT																							
08431.A	PREPARE / SUBMIT - ALUM STORE FRONTS	35	0%	35	08-Jul-2022	25-Aug-2022	36																
05511.A	PREPARE / SUBMIT - METAL PAN STAIRS SHOP DWGS	20	0%	20	11-Jul-2022	05-Aug-2022	16																
08111.A	PREPARE / SUBMIT - HOLLOW METAL DOORS / FRAMES	35	0%	35	11-Jul-2022	26-Aug-2022	52																
08141.A	PREPARE / SUBMIT - WOOD DOORS	30	0%	30	11-Jul-2022	19-Aug-2022	189																
08710.A	PREPARE / SUBMIT - DOOR HARDWARE	30	0%	30	11-Jul-2022	19-Aug-2022	209																
10280.A	PREPARE / SUBMIT - TOILET ACCESSORIES	30	0%	30	11-Jul-2022	19-Aug-2022	16																
22000.A	PREPARE / SUBMIT - PLUMBING SHOP DWGS	35	0%	35	11-Jul-2022	26-Aug-2022	15																
23000.A	PREPARE / SUBMIT - HVAC SHOP DWGS	10	0%	10	11-Jul-2022	22-Jul-2022	7																
26000.A	PREPARE / SUBMIT - ELEC SHOP DWGS	30	0%	30	11-Jul-2022	26-Aug-2022	113																
28310.A	PREPARE / SUBMIT - FIRE ALARM SHOP DWGS	35	0%	35	11-Jul-2022	26-Aug-2022	142																
09300.A	PREPARE / SUBMIT - CERAMIC TILE	30	0%	30	11-Jul-2022	19-Aug-2022	7																
10511.A	PREPARE / SUBMIT - LOCKERS	30	0%	30	11-Jul-2022	19-Aug-2022	182																
09681.A	PREPARE / SUBMIT - CARPET	25	0%	25	11-Jul-2022	12-Aug-2022	193																
10211.A	PREPARE / SUBMIT - TOILET COMPARTMENTS	35	0%	35	11-Jul-2022	26-Aug-2022	20																
05521.A	PREPARE / SUBMIT - RAILINGS	30	0%	30	11-Jul-2022	19-Aug-2022	173																
12300.A	PREPARE / SUBMIT - CASEWORK	10	0%	10	11-Jul-2022	22-Jul-2022	7																
33561.A	PREPARE / SUBMIT - ABOVE GROUND STORAGE TANKS	5	0%	5	11-Jul-2022	15-Jul-2022	12																
33400.A	PREPARE / SUBMIT - STORM SEWER	30	0%	30	11-Jul-2022	19-Aug-2022	30																
21130.A	PREPARE / SUBMIT - FIRE SUPPRESSION SYS																						

BAR CHART - VAPWF-BASE-R1

Page 1 of 11

■ Actual Work
 ■ Cancel Remaining Work
 ■ Summary
 ■ Remaining Work
 ■ Milestone

VILLAGE OF ARDSLEY NEW PUBLIC WORKS FACILITY - VAPWF-BASE-R1				APS CONTRACTING, INC.				Data Date 07-Jun-2022											
Activity ID	Activity Name	Original Duration % remaining	Start	Finish	Total ID	Planned	Actual	Remaining	Forecast	Planned	Actual	Remaining	Forecast	Planned	Actual	Remaining	Forecast	Planned	Actual
08111.B	REVIEW / APPROVE - HOLLOW METAL DOORS / FRAMES	10	0%	10 29-Aug-2022	12-Sep-2022	52	0	0	0	0	0	0	0	0	0	0	0	0	0
22000.B	REVIEW / APPROVE - PLUMBING SHOP DWGS	10	0%	10 29-Aug-2022	12-Sep-2022	16	0	0	0	0	0	0	0	0	0	0	0	0	0
28310.B	REVIEW / APPROVE - FIRE ALARM SHOP DWGS	10	0%	10 29-Aug-2022	12-Sep-2022	113	0	0	0	0	0	0	0	0	0	0	0	0	0
05521.B	REVIEW / APPROVE - RAILINGS	10	0%	10 29-Aug-2022	12-Sep-2022	20	0	0	0	0	0	0	0	0	0	0	0	0	0
08511.B	REVIEW / APPROVE - ALUM WINDOWS	10	0%	10 29-Aug-2022	12-Sep-2022	27	0	0	0	0	0	0	0	0	0	0	0	0	0
13420.B	REVIEW / APPROVE - PEMB SHOP DWGS	10	0%	10 17-Nov-2022	02-Dec-2022	-73	0	0	0	0	0	0	0	0	0	0	0	0	0
FAB / DELIVER																			
33400.D	FAB / DELIVER - STORM SEWER	20	0%	20 01-Aug-2022	26-Aug-2022	19	0	0	0	0	0	0	0	0	0	0	0	0	0
26321.D	FAB / DELIVER - ELEC GENERATOR	190	0%	190 08-Aug-2022	11-May-2023	26	0	0	0	0	0	0	0	0	0	0	0	0	0
26500.D	FAB / DELIVER - ELEC LIGHTING FIXTURES	160	0%	160 08-Aug-2022	30-Mar-2023	59	0	0	0	0	0	0	0	0	0	0	0	0	0
33561.D	FAB / DELIVER - ABOVE GROUND STORAGE TANKS	115	0%	115 08-Aug-2022	25-Jan-2023	23	0	0	0	0	0	0	0	0	0	0	0	0	0
13342.D	FAB / DELIVER - FUEL ISLAND CANOPY	110	0%	110 08-Aug-2022	18-Jan-2023	19	0	0	0	0	0	0	0	0	0	0	0	0	0
03200.D	FAB / DELIVER - REBAR	35	0%	35 08-Aug-2022	26-Sep-2022	16	0	0	0	0	0	0	0	0	0	0	0	0	0
08361.D	FAB / DELIVER - SECTIONAL DOORS	120	0%	120 15-Aug-2022	08-Feb-2023	61	0	0	0	0	0	0	0	0	0	0	0	0	0
05511.D	FAB / DELIVER - METAL PAN STAIRS	120	0%	120 22-Aug-2022	15-Feb-2023	16	0	0	0	0	0	0	0	0	0	0	0	0	0
23311.D	FAB / DELIVER - HVAC MATERIAL	150	0%	150 06-Sep-2022	02-Mar-2023	35	0	0	0	0	0	0	0	0	0	0	0	0	0
23600.D	FAB / DELIVER - HVAC EQUIP	120	0%	120 06-Sep-2022	02-Mar-2023	30	0	0	0	0	0	0	0	0	0	0	0	0	0
21130.D	FAB / DELIVER - FIRE SUPPRESSION SYS	190	0%	190 06-Sep-2022	09-Jun-2023	38	0	0	0	0	0	0	0	0	0	0	0	0	0
11112.D	FAB / DELIVER - VEHICLE WASHING EQUIP	140	0%	140 06-Sep-2022	30-Mar-2023	20	0	0	0	0	0	0	0	0	0	0	0	0	0
23521.D	FAB / DELIVER - HVAC CONDENSING BOILERS	95	0%	95 12-Sep-2022	31-Jan-2023	36	0	0	0	0	0	0	0	0	0	0	0	0	0
08451.D	FAB / DELIVER - ALUM STORE FRONTS	65	0%	65 13-Sep-2022	16-Dec-2022	52	0	0	0	0	0	0	0	0	0	0	0	0	0
08111.D	FAB / DELIVER - HOLLOW METAL DOORS / FRAMES	35	0%	35 13-Sep-2022	01-Nov-2022	16	0	0	0	0	0	0	0	0	0	0	0	0	0
22010.D	FAB / DELIVER - PLUMBING MATERIALS	190	0%	190 13-Sep-2022	16-Jun-2023	43	0	0	0	0	0	0	0	0	0	0	0	0	0
22400.D	FAB / DELIVER - PLUMBING FIXTURES	110	0%	110 13-Sep-2022	23-Feb-2023	27	0	0	0	0	0	0	0	0	0	0	0	0	0
05521.D	FAB / DELIVER - RAILINGS	95	0%	95 13-Sep-2022	01-Feb-2023	20	0	0	0	0	0	0	0	0	0	0	0	0	0
08511.D	FAB / DELIVER - ALUM WINDOWS	25	0%	25 14-Oct-2022	18-Nov-2022	9	0	0	0	0	0	0	0	0	0	0	0	0	0
26053.D	FAB / DELIVER - ELECTRICAL MATERIAL	90	0%	90 05-Dec-2022	13-Apr-2023	-73	0	0	0	0	0	0	0	0	0	0	0	0	0
13420.D	FAB / DELIVER - PEMB	90	0%	90 09-Feb-2023	16-Jun-2023	-24	0	0	0	0	0	0	0	0	0	0	0	0	0
08911.D	FAB / DELIVER - FIXED LOUVERS	90	0%	90 12-Jun-2023	22-Aug-2023	-72	0	0	0	0	0	0	0	0	0	0	0	0	0
28310.D	FAB / DELIVER - FIRE ALARM MATERIAL / EQUIP	50	0%	50 14-Jul-2023	06-Oct-2023	-70	0	0	0	0	0	0	0	0	0	0	0	0	0
09300.D	FAB / DELIVER - CERAMIC TILE	60	0%	60 21-Jul-2023	30-Nov-2023	-72	0	0	0	0	0	0	0	0	0	0	0	0	0
12366.D	FAB / DELIVER - SOLID SURFACE COUNTERTOPS	80	0%	80 01-Aug-2023	27-Nov-2023	-67	0	0	0	0	0	0	0	0	0	0	0	0	0
09651.D	FAB / DELIVER - RESINOUS FLOORING	80	0%	80 22-Aug-2023	18-Dec-2023	-66	0	0	0	0	0	0	0	0	0	0	0	0	0
11310.D	FAB / DELIVER - APPLIANCES	80	0%	80 22-Aug-2023	18-Dec-2023	-66	0	0	0	0	0	0	0	0	0	0	0	0	0

Actual Work

Remaining Work

Canceled Remaining Work

Milestones

Summary

Page 3 of 11

BAR CHART - VAPWF-BASE-R1

BAR CHART - VAPWF-BASE-R1

Actual Work
Remaining Work
Critical Remaining Work
Milestones

Page 3 of 11

VILLAGE OF ARDSLEY NEW PUBLIC WORKS FACILITY - VAPWF-BASE-R1										APS CONTRACTING, INC.										Data Date 07-Jun-2022									
Activity ID	Activity Name	Original Duration	% remaining	Start	Finish	Total	From	To		Activity ID	Activity Name	Original Duration	% remaining	Start	Finish	Total	From	To											
05500.A	STRUCTURAL STEEL - MEZZ #1 - Area "A"	5	0%	5 06-Jun-2023	12-Jun-2023	-68				05500.A	STRUCTURAL STEEL - MEZZ #1 - Area "A"	5	0%	5 06-Jun-2023	12-Jun-2023	-68													
05300.A	STEEL DECKING - MEZZ #1 - Area "A"	3	0%	3 13-Jun-2023	15-Jun-2023	-68				05300.A	STEEL DECKING - MEZZ #1 - Area "A"	3	0%	3 13-Jun-2023	15-Jun-2023	-68													
05512.A	METAL PAN STAIRS - MEZZ #1 - Area "A"	5	0%	5 16-Jun-2023	23-Jun-2023	-68				05512.A	METAL PAN STAIRS - MEZZ #1 - Area "A"	5	0%	5 16-Jun-2023	23-Jun-2023	-68													
03311.A	FRP CONC SLAB / STEPS - MEZZ #1 - Area "A"	4	0%	4 26-Jun-2023	29-Jun-2023	-68				03311.A	FRP CONC SLAB / STEPS - MEZZ #1 - Area "A"	4	0%	4 26-Jun-2023	29-Jun-2023	-68													
AREA "B"																													
32020.B	BUILDING PADS EXCAVATION & FILL - Area "B"	5	0%	5 12-Dec-2022	16-Dec-2022	-41				32020.B	BUILDING PADS EXCAVATION & FILL - Area "B"	5	0%	5 12-Dec-2022	16-Dec-2022	-41													
31020.B	EXCAVATE FOUNDATION - Area "B"	5	0%	5 27-Dec-2022	03-Jan-2023	-25				31020.B	EXCAVATE FOUNDATION - Area "B"	5	0%	5 27-Dec-2022	03-Jan-2023	-25													
03300.B	FRP CONC FOOTINGS - Area "B"	10	0%	10 06-Jan-2023	20-Jan-2023	-27				03300.B	FRP CONC FOOTINGS - Area "B"	10	0%	10 06-Jan-2023	20-Jan-2023	-27													
03301.B	FRP CONCRD PIERS / WALLS - Area "B"	15	0%	15 30-Jan-2023	17-Feb-2023	-32				03301.B	FRP CONCRD PIERS / WALLS - Area "B"	15	0%	15 30-Jan-2023	17-Feb-2023	-32													
22071.B	PLUMB U/G ROUGH-IN - Area "B"	10	0%	10 09-Feb-2023	23-Feb-2023	-34				22071.B	PLUMB U/G ROUGH-IN - Area "B"	10	0%	10 09-Feb-2023	23-Feb-2023	-34													
26053.B	ELEC - U/G ROUGH-IN - Area "B"	5	0%	5 16-Feb-2023	23-Feb-2023	-34				26053.B	ELEC - U/G ROUGH-IN - Area "B"	5	0%	5 16-Feb-2023	23-Feb-2023	-34													
31030.B	BACKFILL / COMPACT FOUNDATION - Area "B"	8	0%	8 27-Feb-2023	08-Mar-2023	-34				31030.B	BACKFILL / COMPACT FOUNDATION - Area "B"	8	0%	8 27-Feb-2023	08-Mar-2023	-34													
03302.B	PREP / FORM / REINFORCE CONC SLAB - Area "B"	3	0%	3 27-Feb-2023	01-Mar-2023	-29				03302.B	PREP / FORM / REINFORCE CONC SLAB - Area "B"	3	0%	3 27-Feb-2023	01-Mar-2023	-29													
31035.B	SET & INSTALL TRENCH DRAIN - Area "B"	2	0%	2 09-Mar-2023	10-Mar-2023	-34				31035.B	SET & INSTALL TRENCH DRAIN - Area "B"	2	0%	2 09-Mar-2023	10-Mar-2023	-34													
03303.B	INSPECT / POUR & FINISH CONC SOG - Area "B"	10	0%	10 28-Apr-2023	11-May-2023	-68				03303.B	INSPECT / POUR & FINISH CONC SOG - Area "B"	10	0%	10 28-Apr-2023	11-May-2023	-68													
13421.B	STRU COLUMNS / BEAMS / GIRTS & PURLINS - PEMB - Area "B"	6	0%	6 12-May-2023	19-May-2023	-68				13421.B	STRU COLUMNS / BEAMS / GIRTS & PURLINS - PEMB - Area "B"	6	0%	6 12-May-2023	19-May-2023	-68													
13420.B	ROOF PANELS / TRIM / INSULATION - PEMB - Area "B"	4	0%	4 12-May-2023	17-May-2023	-68				13420.B	ROOF PANELS / TRIM / INSULATION - PEMB - Area "B"	4	0%	4 12-May-2023	17-May-2023	-68													
13425.B	STEEL COL / BEAMS - CANOPY - PEMB - Area "B"	5	0%	5 22-May-2023	26-May-2023	-58				13425.B	STEEL COL / BEAMS - CANOPY - PEMB - Area "B"	5	0%	5 22-May-2023	26-May-2023	-58													
13423.B	WALL PANELS / TRIM / INSULATION - PEMB - Area "B"	10	0%	10 01-Jun-2023	14-Jun-2023	-60				13423.B	WALL PANELS / TRIM / INSULATION - PEMB - Area "B"	10	0%	10 01-Jun-2023	14-Jun-2023	-60													
04200.B	INTERIOR CMU WALLS - Area "B"	4	0%	4 13-Jun-2023	16-Jun-2023	-60				04200.B	INTERIOR CMU WALLS - Area "B"	4	0%	4 13-Jun-2023	16-Jun-2023	-60													
05500.B	STRUCTURAL STEEL - MEZZ #2 - Area "B"	2	0%	2 20-Jun-2023	21-Jun-2023	-60				05500.B	STRUCTURAL STEEL - MEZZ #2 - Area "B"	2	0%	2 20-Jun-2023	21-Jun-2023	-60													
05300.B	STEEL DECKING - MEZZ #2 - Area "B"	4	0%	4 26-Jun-2023	29-Jun-2023	-62				05300.B	STEEL DECKING - MEZZ #2 - Area "B"	4	0%	4 26-Jun-2023	29-Jun-2023	-62													
05512.B	METAL PAN STAIRS - MEZZ #2 - Area "B"	4	0%	4 30-Jun-2023	06-Jul-2023	-62				05512.B	METAL PAN STAIRS - MEZZ #2 - Area "B"	4	0%	4 30-Jun-2023	06-Jul-2023	-62													
03311.B	FRP CONC SLAB / STEPS - MEZZ #2 - Area "B"	4	0%	4 30-Jun-2023	06-Jul-2023	-62				03311.B	FRP CONC SLAB / STEPS - MEZZ #2 - Area "B"	4	0%	4 30-Jun-2023	06-Jul-2023	-62													
EXTERIOR																													
AREA "A"																													
07271.A	VAPOR BARRIER - Ext - Area "A"	5	0%	5 11-May-2023	17-May-2023	-73				07271.A	VAPOR BARRIER - Ext - Area "A"	5	0%	5 11-May-2023	17-May-2023	-73													
07211.A	RIGID INSULATION - Ext - Area "A"	5	0%	5 18-May-2023	24-May-2023	-73				07211.A	RIGID INSULATION - Ext - Area "A"	5	0%	5 18-May-2023	24-May-2023	-73													
04220.A	CMU VENEER - Ext - Area "A"	15	0%	15 25-May-2023	15-Jun-2023	-73				04220.A	CMU VENEER - Ext - Area "A"	15	0%	15 25-May-2023	15-Jun-2023	-73													
06100.A	ROUGH CARPENTRY / BLOCKING - Ext - Area "A"	5	0%	5 12-Jun-2023	16-Jun-2023	-73				06100.A	ROUGH CARPENTRY / BLOCKING - Ext - Area "A"	5	0%	5 12-Jun-2023	16-Jun-2023	-73													
08112.A	HMI DOORS & FRAMES - EXT - Area "A"	5	0%	5 20-Jun-2023	26-Jun-2023	-73				08112.A	HMI DOORS & FRAMES - EXT - Area "A"	5	0%	5 20-Jun-2023	26-Jun-2023	-73													
08912.A	FIXED LOUVERS - Ext - Area "A"	5	0%	5 20-Jun-2023	26-Jun-2023	-24				08912.A	FIXED LOUVERS - Ext - Area "A"	5	0%	5 20-Jun-2023	26-Jun-2023	-24													
08352.A	SECTIONAL DOORS - EXT - Area "A"	10	0%	10 27-Jun-2023	11-Jul-2023	-34				08352.A	SECTIONAL DOORS - EXT - Area "A"	10	0%	10 27-Jun-2023	11-Jul-2023	-34													
08512.A	ALUM WINDOWS - EXT - Area "A"	8	0%	8 27-Jun-2023	07-Jul-2023	-73				08512.A	ALUM WINDOWS - EXT - Area "A"	8	0%	8 27-Jun-2023	07-Jul-2023	-73													

Actual Work

Remaining Work

Critical Remaining Work

Summary

Milestone

BAR CHART - VAPWF-BASE-R1

Page 5 of 11

BAR CHART - VAPWF-BASE-R1

Active Work
Remaining Work
Critical Remaining Work
Milestone

Page 5 of 11

VILLAGE OF ARDSLEY NEW PUBLIC WORKS FACILITY - VAPWF-BASE-R1										APS CONTRACTING, INC.										Data Date 07-Jun-2022									
Activity ID	Activity Name	Original Estimate	Duration % remaining	Start	Finish	Total P	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J		
23522.A	HVAC CONDENSING BOILERSP - Area "A"	10	0%	10	14-Aug-2023	25-Aug-2023	-73																						
26241.A	ELEC PANELS - Area "A"	10	0%	10	16-Aug-2023	29-Aug-2023	-71																						
22300.A	PLUMBING WATER HEATERS - Area "A"	5	0%	5	16-Aug-2023	22-Aug-2023	-60																						
23605.A	HVAC EQUIP - Area "A"	15	0%	15	21-Aug-2023	11-Sep-2023	-73																						
28311.A	FIRE ALARM ROUGH-IN / EQUIP - Area "A"	10	0%	10	23-Aug-2023	06-Sep-2023	-72																						
23231.A	HVAC PIPING - Area "A"	10	0%	10	28-Aug-2023	11-Sep-2023	-73																						
22700.A	NATURAL GAS SYS ROUGH-IN - Area "A"	10	0%	10	28-Aug-2023	11-Sep-2023	-73																						
26270.A	ELEC WIRING - Area "A"	15	0%	15	30-Aug-2023	20-Sep-2023	-72																						
09222.A	DRYWALL CEILINGFRAMING - Area "A"	5	0%	5	01-Sep-2023	08-Sep-2023	-72																						
23054.A	HVAC CONTROLS ROUGH-IN - Area "A"	5	0%	5	05-Sep-2023	11-Sep-2023	-73																						
01700.A	INSPECT ROUGH-IN - Area "A"	3	0%	3	12-Sep-2023	14-Sep-2023	-73																						
26273.A	ELEC WIRING EQUIP - Area "A"	10	0%	10	12-Sep-2023	25-Sep-2023	-41																						
07210.A	INSULATION - Area "A"	3	0%	3	15-Sep-2023	19-Sep-2023	-73																						
26550.A	ELEC LIGHTING CONTROL - Area "A"	10	0%	10	21-Sep-2023	04-Oct-2023	-71																						
AREA "B"																													
05523.B	METAL RAILINGS / GATES - MEZZ #2 - Area "A"	10	0%	10	17-Jul-2023	28-Jul-2023	-68																						
09221.B	METAL STUD FRAMING - Area "B"	15	0%	15	07-Aug-2023	25-Aug-2023	-73																						
21131.B	FIRE SPRINKLER ROUGH-IN - Area "B"	15	0%	15	14-Aug-2023	01-Sep-2023	-73																						
22072.B	PLUMB ROUGH-IN - Area "B"	15	0%	15	16-Aug-2023	06-Sep-2023	-71																						
23311.B	HVAC DUCT ROUGH-IN - Area "B"	10	0%	10	21-Aug-2023	01-Sep-2023	-73																						
26054.B	ELEC ROUGH-IN - Area "B"	15	0%	15	23-Aug-2023	13-Sep-2023	-71																						
06102.B	ROUGH CARPENTRY / BLOCKING - Area "B"	5	0%	5	28-Aug-2023	01-Sep-2023	-63																						
08113.B	HVAC EQUIP - Area "B"	15	0%	15	05-Sep-2023	11-Sep-2023	-63																						
23605.B	DRYWALL CEILINGFRAMING - Area "B"	10	0%	10	05-Sep-2023	25-Sep-2023	-73																						
09222.B	ELEC PANELS - Area "B"	10	0%	10	07-Sep-2023	20-Sep-2023	-71																						
26241.B	FIRE ALARM ROUGH-IN / EQUIP - Area "B"	10	0%	10	07-Sep-2023	20-Sep-2023	-70																						
22300.B	PLUMBING WATER HEATERS - Area "B"	5	0%	5	07-Sep-2023	13-Sep-2023	-65																						
23231.B	HVAC PIPING - Area "B"	10	0%	10	12-Sep-2023	25-Sep-2023	-73																						
22700.B	NATURAL GAS SYS ROUGH-IN - Area "B"	10	0%	10	12-Sep-2023	25-Sep-2023	-73																						
23054.B	HVAC CONTROLS ROUGH-IN - Area "B"	5	0%	5	19-Sep-2023	25-Sep-2023	-73																						
26270.B	ELEC WIRING - Area "B"	15	0%	15	21-Sep-2023	12-Oct-2023	-71																						
01700.B	INSPECT ROUGH-IN - Area "B"	3	0%	3	26-Sep-2023	28-Sep-2023	-73																						
07210.B	INSULATION - Area "B"	3	0%	3	29-Sep-2023	03-Oct-2023	-73																						

Actual Work

Remining Work

Critical Remining Work

Summary

Milestone

26-Oct-2023

AREA "B"

METAL RAILINGS / GATES - MEZZ #2 - Area "A"

METAL STUD FRAMING - Area "B"

FIRE SPRINKLER ROUGH-IN - Area "B"

PLUMB ROUGH-IN - Area "B"

HVAC DUCT ROUGH-IN - Area "B"

ELEC ROUGH-IN - Area "B"

ROUGH CARPENTRY / BLOCKING - Area "B"

HVAC EQUIP - Area "B"

DRYWALL CEILINGFRAMING - Area "B"

ELEC PANELS - Area "B"

FIRE ALARM ROUGH-IN / EQUIP - Area "B"

PLUMBING WATER HEATERS - Area "B"

HVAC PIPING - Area "B"

NATURAL GAS SYS ROUGH-IN - Area "B"

HVAC CONTROLS ROUGH-IN - Area "B"

ELEC WIRING - Area "B"

INSPECT ROUGH-IN - Area "B"

INSULATION - Area "B"

BAR CHART - VAPWF-BASE-R1

Page 7 of 11

BAR CHART - VAPWF-BASE-R1

Page 7 of 11

Activity Work
Remaining Work
Critical Remaining Work
Summary

VILLAGE OF ARDSLEY NEW PUBLIC WORKS FACILITY - VAPWF-BASE-R1						APS CONTRACTING, INC.		Data Date 07-Jun-2022																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
Activity ID	Activity Name	Original Duration	% Complete	Planned Start	Planned Finish	Total Fixed	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A

BAR CHART - VAPWF-BASE-R1

Area Work
Remain Work
Critical Path
Summary

Page 8 of 11

